

<b>Project Title</b>	Seagreen Wind Energy Ltd
<b>Document Reference Number</b>	LF000009-MIP-MA-MAN-NOT-0001

# Seagreen Offshore Wind Farm. Weekly Notice of Operations 51/2024

**Issue Date – 16th December 2024.**

**Notice of Operations on Seagreen Offshore Wind Farm.**

**Work planned for the period 16-12-24 to 22-12-24.**

**Construction activities commenced on Seagreen Offshore Wind Farm on Thursday 17<sup>th</sup> December 2021. The first phase of the project is now fully operational with all 114 Wind Turbine Generators fully commissioned. As such, Operations and Maintenance activities are underway. There are several outstanding construction activities remaining which will be ongoing during 2024. This notice will be updated weekly giving information on all the activities taking place in the windfarm. Should anyone have any questions regarding construction operations we kindly ask that you put them forward well in advance.**

The Seagreen Offshore Wind Farm is located in the outer Firth of Forth and Firth of Tay region of the North Sea. The site is situated approximately 17.5 nautical miles East-southeast of the Port of Montrose where the project Marine Coordination Centre is located. The development consists of 114 suction bucket foundation structures, with associated 10MW wind turbine generators, 1 HVAC offshore substation platform, associated inter array and export cabling. The generated power is transmitted to the National

Grid via three subsea transmission cables making landfall at Carnoustie, Angus. Grid connection has been achieved at the Tealing onshore substation.

The Seagreen development site is highlighted below in red, the export cable corridor is highlighted in blue.




Fig 1 – Seagreen offshore wind farm location and export cable corridor.


### 1. Contact details for Marine Coordination


The following contact can provide more information if required.

Telephone Number (24/7 Operations)	+44 (0) 1674 689401
Email for Marine Coordinator	<a href="mailto:seagreenmarinecoordination@sse.com">seagreenmarinecoordination@sse.com</a>
Address	Seagreen Wind Energy Ltd, O&M Building, Windy Waves House, South Quay Ferryden, Montrose, Angus DD10 9SL

## 2. Offshore Sub-station works.


On behalf of Seagreen Wind Energy Ltd, Petrofac will continue works on the Offshore Sub-Station platform. The Service Operations Vessel Norside Cygnus will provide accommodation and walk to work capability for technicians working on the platform. The crew transfer vessel Farra Deirdre will support operations, vessel details below.

Vessel – Farra Deirdre	Contact Details	
	Call Sign	MOHZ9
	MMSI	232050661
	Length	27.0m
	Beam	7.0m
	Draft	1.5m

Vessel – Norside Cygnus	Contact Details	
	Call Sign	C6BW7
	MMSI	311000386
	Length	85.6m
	Beam	22.4m
	Draft	5.5m


## 3. Inter Array Cable Rock Placement.


On behalf of Seagreen Wind Energy Ltd, Seaway 7 will continue rack placement on under buried or exposed areas of inter array cables. The fall-pipe vessel Yellowstone will arrive at the Seagreen site on or around the 15<sup>th</sup> of December with operations planned to be completed within seven days., vessel details below.

Vessel – Yellowstone		Contact Details		
	Call Sign	LXAM7		
	MMSI	253000108		
	Length	189.9m		
	Beam	32.0m		
	Draft	6.9m		

#### 4. Operations & Maintenance activities


Operations and Maintenance activities are ongoing. The Service Operation Vessel (SOV) Brint Enabler will provide accommodation with personnel utilising a walk to work gangway system to access the WTG structures for work activities. The CTV MO9 will support operations

Vessel – Brint Enabler.		Contact Details		
	Call Sign	LALG8		
	MMSI	257967000		
	Length	82.0m		
	Beam	18.5m		
	Draft	4.9m		

Vessel – MO9		Contact Details		
	Call Sign	MNXA2		
	MMSI	232048583		
	Length	26.0m		
	Beam	11.0m		
	Draft	2.7m		
	Vessel Contact	Graeme.watters@sse.com		

## 5. Guard Vessel Deployment.

Seagreen Wind Energy have deployed a site Guard Vessel. Six hourly VHF radio broadcasts shall be made containing information regarding the Seagreen development including work activities, safety zone information and site demarcation buoyage information. Vessel details below.

Vessel – GV Ocean Quest FR375	Contact Details	
	Call Sign	MSBS6
	MMSI	232004618
	Length	21.2m
	Beam	6.7m
	Draft	3.0m

## 6. Safety Zones.

As all the Seagreen Wind Turbine Generators are fully commissioned, mandatory 500m safety zones shall be established around any WTG where major maintenance work is being undertaken, where major maintenance is as per the definition given in the 2007 Regulations. The safety zones will be active whenever a major maintenance vessel is at the WTG during the operational phase. Up to five of these safety zones could be concurrently active, but no more than four where there is one active 500m safety zone around the Offshore Sub-station Platform.

A mandatory 500m safety zone shall be established around the Offshore Sub-station Platform where major maintenance work is being undertaken, where major maintenance is as per the definition given in the 2007 Regulations. The safety zone will be active whenever a major maintenance vessel is at the OSP during the operational phase.

## 7. Website

The official website for Seagreen Offshore Wind Farm can be found at

<https://seagreenwindenergy.com>

This contains all Seagreen Weekly Notices of Operations and Notices to Mariners, together with a large amount of general information about the project.







There is also a Twitter feed at [@seagreenwind](https://twitter.com/seagreenwind)

## 8. Distribution List

A central list of recipients is maintained by Seagreen Marine Coordination, if you are not the appropriate recipient or do not wish to receive these notices, please contact Marine Coordination as per the details in section 1 of this notice.

This document contains proprietary information belonging to Seagreen Wind Energy Ltd or affiliated companies and shall be used only for the purpose for which it was supplied. It shall not be copied, reproduced, disclosed or otherwise used, nor shall such information be furnished in whole or in part to third parties, except in accordance with the terms of any agreement under which it was supplied or with the prior consent of Seagreen Wind Energy Ltd and shall be returned upon request. © Copyright of Seagreen Wind Energy Ltd.

## 9. Seagreen weekly vessel report.

Seagreen Offshore Windfarm Vessels & Operators									
Reference to Marine Licence Conditions 3.1.2 (OWF Alpha and Bravo ML), 3.1.2 (OTA ML) and 3.1.2 (Open Cut at Landfall ML)									
Vessel Data Matrix OWF/OTA/Open Cut at Landfall									
Vessel Picture	Vessel Name / Flag	Type / Function	Operator	Contact / contact details	Call sign / MMSI / IMO	LOA (m) Beam (m)	Date on Site	Marine Licence(s) applicable	
	Brint Enabler	Service Operations Vessel	Vestas	Seagreen Marine Coordination +44 (0) 1674 689401	LALG8 257967000	82m x 18m	04.04.24	N/A	
	GV Ocean Quest	Guard Vessel	Seagreen Wind Energy Ltd.	Seagreen Marine Coordination +44 (0) 1674 689401	MSBS6 232004618	21m x 7m	11/12/2024	OWF Alpha & Bravo ML & OTA ML	
	Norside Cygnus	Service Operations Vessel	Petrofac	Seagreen Marine Coordination +44 (0) 1674 689401	LALG8 257967000	82m x 18m	11.09.24	OWF Alpha & Bravo ML & OTA ML	
	Yellowstone	Flexible Fall-pipe Vessel	Seaway 7	Seagreen Marine Coordination +44 (0) 1674 689401	LXAM7 253000108	189m x 32m	11.09.24	OWF Alpha & Bravo ML & OTA ML	
	Farra Deirdre	Crew Transfer vessel	Petrofac	Seagreen Marine Coordination +44 (0) 1674 689401	MOHZ9 232050661	27.0m x 7.0m	09.10.24	OWF Alpha & Bravo ML & OTA ML	
	MD9	Crew Transfer vessel	Vestas	Seagreen Marine Coordination +44 (0) 1674 689401	MNXA2 232048583	26m x 11m	02.12.23	N/A	